

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20184050
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	John DiMauro	Partial	Wednesday, April 17, 2019

Informational:

1 Misc

The Redford crew is working on the Storm sewer lines 3-10 & 3-30.

The crew installed approximately 275' ft of the 18" in HDPE and 81' ft of the 15" in HDPE line for 3-10 from station 2+00.22 to 4+55.41

Curb inlets 3-10A, 3-10B, 3-10C, & 3-11A have been installed. The collars and inverts are poured. Photos are attached.

The crew also installed line 3-30. Approximately 23'ft of the HDPE and 42'ft of the RCP have been installed from station 1+23.00 to 1+88.50

Curb inlets 3-30B and 3-30C have been installed. The collars and inverts have been poured. Photos are attached.

Informational:

2 Misc

The RedFord crew is working on the storm sewer line 3-20.

The crew installed the flared end section 3-20A. The junction boxes and curb inlets 3-20B, 3-20C & 3-20D have been installed.

I inspected approximately 83'ft of the 30" RCP and 300'ft of the HDPE for this line from station 1+63.00 to approximately 5+50. Photos are attached.

The crew plans to pour the collars this afternoon and the inverts at a later date.

Informational:

3 Misc

Informational:

4 Misc

The Redford crew is installing the collars and inverts for storm lines 3-20 & 3-21

The crew installed the collar for junction box 3-21A. The inverts were poured for CI 3-20C, JB 3-20B, and JB 3-20D. Photos are attached.

Comments: