

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRSUBD20180799, Development - Subdivision

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Thursday, November 08, 2018

Informational
1 Misc

Installing new sanitary main today. Installing 15 inch SDR 26 pipe.
Installed MH A-1.

Informational
2 Misc

Installed approximately 196 feet out of manhole A-1.

Informational
3 Misc

Install up to manhole A-2.

Informational
4 Misc

Installing pipe and spacers into the casing pipe under Hook Road.

Informational
5

Tom Chandler 11/08/2018 2:34 PM Moved trench box and
digging new bore pit for bore underneath Pryor road.

Comments: