

Inspection Summary

Permit #: PRSITE20183577, Development - Site
INTERNATIONAL BUILDERS AND CONSULTANTS, INC
Address: 2320 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Friday, May 10, 2019

Informational

1 Contractor installed Approximately 40' feet of 18" HDPE, began installation of Nyloplast Manhole, and approximately 32' more of 18" HDPE.

DE - Storm - Pipe	John Jackson	Partial	Friday, May 10, 2019
-------------------	--------------	---------	----------------------

Informational

1 Contractor layed 18" HDPE pipe into newly installed Curb Inlet Str. 1-2 ,and approximately 97' of 30" HDPE to Junction Box Str. 1-3. Contractor continued installing 30" HDPE from Junction box approximately 40'. (Icon Construction is the contractor installing storm sewer main).

Comments: