

# Inspection Summary

Permit #: PRSITE20183167, Development - Site

SUMMIT SQUARE PHASE II

Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection Informational	Joe Starlin	Partial	Monday, May 13, 2019
1	4-10-19 The crew placed 200ft of pipe and set one hydrant.		
Corrective Action Required			
2	4-11-19 The Sapp crew have placed approximately 200ft of water line along with rock and tape. They will be pouring kickers on 4-12-19.		
Informational			
3	Joe Starlin 04/15/2019 7:37 AM John Jackson covered my projects Friday afternoon 4-12-19 The crew placed approximately 100' of water line and set a hydrant in the evening. They went under a storm pipe with 18" of clearance.		
Informational			
4	4-15-19 8:45am Talked with the Forman Rudy, they will be installing water line to two buildings and a be setting a hydrant. I will be checking back with them later this morning. 2:05pm The crew have placed approximately 90' of water line and are still working to get to the hydrant.		
Informational			
5	4-16-19 The Sapp crew placed 17 sticks of water line in. Rock and backfill were to spec.		
Informational			
6	Joe Starlin 04/22/2019 3:57 PM The Sapp crew placed 40' of 8" water line and back filled on the west side of the job site. They installed two risers in building no..4.		
Informational			
7	4-23-19 The Sapp crew have placed 16 sticks approximately 320 feet of water line on the east side of the job. They have the correct amount of rock placed and tracer wire with tape.		
Informational			
8	The crew placed fire line and domestic water line out of the building.		

Informational

9 4-25-19 The crew placed approximately 60' of water line with risers. They are currently prepping for a vault.

Informational

10 Joe Starlin 05/06/2019 7:15 AM The crew placed 20' of 6" SDR 21.

Informational

11 5-6-19 They have placed 130' of water line.

Informational

12 5-9-19 The crew are digging out for water taps and have rain water line from the north building out approximately 100 feet.

Informational

13 5-10-19 Approximately 75 feet of water line has been placed from building 5 to the vault along with one hydrant.

Informational

14 Joe Starlin 05/13/2019 7:14 AM On 5-11-19 John Jackson inspected the Sapp crew digging two holes to get to the water main for tee's.

**Comments:**

---