

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Thursday, May 16, 2019

Informational:

1	Misc	4-10-19 The crew placed 200ft of pipe and set one hydrant.
---	------	--

Corrective Action Required:

2	Misc	The crew is 4-11-19 The Sapp crew have placed approximately 200ft of water line along with rock and tape. They will be pouring kickers on 4-12-19.
---	------	--

Informational:

3	Misc	Joe Starlin 04/15/2019 7:37 AM John Jackson covered my projects Friday afternoon 4-12-19 The crew placed approximately 100' of water line and set a hydrant in the evening. They went under a storm pipe with 18" of clearance.
---	------	---

Informational:

4	Misc	4-15-19 8:45am Talked with the Forman Rudy, they will be installing water line to two buildings and a be setting a hydrant. I will be checking back with them later this morning. 2:05pm The crew have placed approximately 90' of water line and are still working to get to the hydrant.
---	------	--

Informational:

5	Misc	4-16-19 The Sapp crew placed 17 sticks of water line in. Rock and backfill were to spec.
---	------	--

Informational:

6	Misc	Joe Starlin 04/22/2019 3:57 PM The Sapp crew placed 40' of 8" water line and back filled on the west side of the job site. They installed two risers in building no..4.
---	------	---

Informational:

7	Misc	4-23-19 The Sapp crew have placed 16 sticks approximately 320 feet of water line on the east side of the job. They have the correct amount of rock placed and tracer wire with tape.
Informational:		
8	Misc	The crew placed fire line and domestic water line out of the building.
Informational:		
9	Misc	4-25-19 The crew placed approximately 60' of water line with risers. They are currently prepping for a vault.
Informational:		
10	Misc	Joe Starlin 05/06/2019 7:15 AM The crew placed 20' of 6" SDR 21.
Informational:		
11	Misc	5-6-19 They have placed 130' of water line.
Informational:		
12	Misc	5-9-19 The crew are digging out for water taps and have rain water line from the north building out approximately 100 feet.
Informational:		
13	Misc	5-10-19 Approximately 75 feet of water line has been placed from building 5 to the vault along with one hydrant.
Informational:		
14	Misc	Joe Starlin 05/13/2019 7:14 AM On 5-11-19 John Jackson inspected the Sapp crew digging two holes to get to the water main for tee's.
Informational:		
15	Misc	5-14-19 The Sapp crew cut in three tee's on the 8" main and installed valves. We restored water and flushed the hydrant for the appropriate amount of time.
Informational:		
16	Misc	5-15-19 The Sapp crew have hooked on to the 3 water taps off the main and placed copper pipe to the meters. They have installed the fire line from the main to the vault on the south end along ward and are digging out for another vault.
Informational:		
17	Misc	5-16-19 8:35am The Sapp crew have placed a meter well and placed bricks around the fire vault on the south end for valve clearance. Steve Robbins inspected this with me and determand that Fire Dept. will have final say. 1:40pm The crew have tied in the rest of the water line form building 5 to the meter. 2:48pm The Sapp crew are placing the copper line to the meter vault on the far south end of the main.

Comments: