

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182193
Address: 450 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	John Borns	Failed	Friday, May 24, 2019

Corrective Action Required:

1	Misc	BUILDING INSPECTION ITEMS FOR FULL C OF O ON SHELL. ALL ITEMS NEED TO BE COMPLETED WITHIN 30 DAYS AND OR WRITEN REQUEST FOR EXTENTION. TCO APPROVED FOR 30DAYS -CLEAN OFF ITEMS ON THE ROOF. - COMPLETE TOP OF FRONT ROOF SECTION ON PARAPET. - INSTALL ALL EXTERIOR LIGHING FIXTURES 4 ON THE FRONT, Q SOUTH SIDE, 1 WEST SIDE. - INSTALL AND REQUEST INSPECTION ON GROUND MURAL LIGHTING ON NORTH SIDE OF BUILDING BEFORE COVERING. -FRONT ADA DIVERSION SIGN TO NORTH DOOR PER MEETING. - OBTAIN LAWN SPRINKLER PERMIT AND INSTALL PER WTER DEPT. -COMPLETE OTHER DEPARTMENT ITMES ON SEPERATE COVER.
---	------	---

Corrective Action Required:

2	Misc	NO CONTRACTOR FOUND ON SITE. UNKNOWN WHO REQUESTED RE-INSPECTION. NOT READY FOR RE-FINAL.
---	------	--

Comments: