

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20190984
Address: 2240 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	Marquelle Williams	Partial	Monday, June 03, 2019

Informational:		
1	Misc	5-20-19
Informational:		
2	Misc	5-20-19
Informational:		
3	Misc	5-20-19
Informational:		
4	Misc	Heartland Heavy Crew installed 92.14 LF of 15" HDPE per spec from B-2 to RD-1. Crew surrounded pipe with clean gravel and left uncompacted for Inspector to inspect
Informational:		
5	Misc	Heartland heavy crew installed 64.82 LF of 18" HDPE from EX-1 to, and set A-1. Crew currently setting from A-1 to toe wall.

Comments: