

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191085
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	John Borns	Partial	Tuesday, June 04, 2019

Partial Correction:

1	Misc	OK TO POUR WHEN READY SECTIONS OF CONCRETE GRADE BEAM + INTEGRAL COLUMN FOOTINGS AS FOLLOWS: 1/D.6 TO 1/E TO 3/E TO 3/C.3 WITH UFER GROUND JUMPER NEAR SW CORNER; FROM 3/C.3 TO 3/A.2; FROM 3/A.2 TO A/3 TO A/2.2; REMAINDER AT EAST WALL AND NORTH WALL TO COMPLETE PERIMETER
---	------	---

Partial Correction:

2	Misc	OK TO POUR WHEN READY ISOLATED FOOTINGS AT FOLLOWING LOCATIONS: B/2; C/2; FROM E LINE TO C LINE ON 1 LINE INCLUDING BUMP OUT
---	------	--

Partial Correction:

3	Misc	FOOTING FOR ELEVATOR APPROVED TO POUR
---	------	---------------------------------------

Comments: