

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20190984
Address: 2240 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Marquelle Williams	Partial	Tuesday, June 11, 2019

Informational:
1 Misc Heartland Heavy Crew installed domestic water line (W1). The crew installed 140 LF of 2" Polyethylene Pipe. Crew is waiting on Lee Summit Water District to get a pit and meter so they can tap into it.

Comments: