

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Thursday, June 13, 2019

Informational:	
1 Misc	Joe Starlin 02/21/2019 3:24 PM They have cored manhole 2-a on the north east side of the project to tie in the sanitary line.
Informational:	
2 Misc	3-2-19 7am The crew for Sapp are laying sanitary line starting at 2-B the air temp is at 24 degrees.
Informational:	
3 Misc	3-2-19 28 degrees. The crew placed approximately 210 feet of sanitary line and back filled with loader and sheep's foot. Storm boxes were also back filled.
Informational:	
4 Misc	4-26-19 The Sapp crew are digging out to place the last of the sanitary line along with the last manhole.
Informational:	
5 Misc	Joe Starlin 05/06/2019 7:10 AM The crew placed 51' of sanitary line to manhole 2-C. They ran the service line out of 2-C manhole to the building. The have done the encasement as well.
Informational:	
6 Misc	6-13-19 The Sapp crew are connecting sanitary line to building 4.

Comments:

