

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20190968  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Thursday, June 27, 2019

Informational:  
1 Misc 10:50am They have placed approximately 56' of sanitary line today with one wye. The grade has a lot of rock so it has slowed them down. I have pics of joints and wye. They placed approximately 79' of sanitary line and manhole A-1.

Informational:  
2 Misc 6-22-19 They have placed approximately 40' of sanitary line from manhole A-1. They repaired fence that was down due to weather. 8:30am they are calling it a day. To wet for them to work.

Informational:  
3 Misc 6-25-19 9:38am They have 56' on sanitary installed with rock. 3:10pm They have placed 182' of sanitary line with rock and a wye so far.

Informational:  
4 Misc 6-24-19 They had a total of 182' of 8" sanitary line and 47' of 6" for service at station 4+36.

Informational:  
5 Misc 6-26-19 8:45am They installed 23' of 6" sdr to complete service at station 1+49 line A. Installed 42' of sdr to complete service at station 1+87. They installed 64' of 8" sdr to complete run from manhole A2 headed to A3. All backfilled with rock and tracer wire on service lines.

**Comments:**