

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190968
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Friday, June 28, 2019

Informational: 1 Misc	10:50am They have placed approximately 56' of sanitary line today with one wye. The grade has a lot of rock so it has slowed them down. I have pics of joints and wye. They placed approximately 79' of sanitary line and manhole A-1.
Informational: 2 Misc	6-22-19 They have placed approximately 40' of sanitary line from manhole A-1. They repaired fence that was down due to weather. 8:30am they are calling it a day. To wet for them to work.
Informational: 3 Misc	6-25-19 9:38am They have 56' on sanitary installed with rock. 3:10pm They have placed 182' of sanitary line with rock and a wye so far.
Informational: 4 Misc	6-24-19 They had a total of 182' of 8" sanitary line and 47' of 6" for service at station 4+36.
Informational: 5 Misc	6-26-19 8:45am They installed 23' of 6" sdr to complete service at station 1+49 line A. Installed 42' of sdr to complete service at station 1+87. They installed 64' of 8" sdr to complete run from manhole A2 headed to A3. All backfilled with rock and tracer wire on service lines.
Informational: 6 Misc	6-27-19 9:30am They have installed approximately 36' of service line at 5+71.

It is backfilled with rock and has tracer wire. They have installed 28' of main with rock so far.

Informational:

7 Misc

6-27-19 9:30am They have installed approximately 36' of service line at 5+71. It is backfilled with rock and has tracer wire. They have installed 28' of main with rock so far. 11:11am They are backfilling all sanitary line.

Informational:

8 Misc

6-27-19 9:30am They have installed approximately 36' of service line at 5+71. It is backfilled with rock and has tracer wire. They have installed 28' of main with rock so far. 11:11am They are backfilling all sanitary line.

Informational:

9 Misc

6-27-19 9:30am They have installed approximately 36' of service line at 5+71. It is backfilled with rock and has tracer wire. They have installed 28' of main with rock so far. 11:11am They are backfilling all sanitary line.

Comments: