

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20180348
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb - Proof Roll	John DiMauro	Passed	Tuesday, July 09, 2019

Informational:

1 Misc

I observed the proof roll of the curb line for the public roads at The Reserve / Manor at Stoney Creek. I verified the correct truck type and load weight. The roll test passed. The curb crew plans to start the curb install on Thursday 7/11/19.

Comments: