

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRSUBD20180348, Development - Subdivision
Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Stabilized Subgrade	Tom Chandler	Passed	Thursday, November 08, 2018

Informational
1 Misc
Informational
2

Fly ash installed today. KCTE was on site for testing.

Tom Chandler 11/08/2018 2:18 PM Subgrade stabilization has been completed and tested by KCTE. Awaiting proof roll test prior MODOT type 5 base rock installation. Weather has delayed the proof roll.

Comments: