

Inspection Summary

Permit #: PRSUBD20180348, Development - Subdivision

Manor at Stoney Creek 3rd Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|--------------------------------------|--------------|----------|-----------------------------|
| DEI-Sanitary - Material Verification | Tom Chandler | Passed | Thursday, November 08, 2018 |
| DEI-Stabilized Subgrade | Tom Chandler | Passed | Thursday, November 08, 2018 |

Informational

1 Fly ash installed today. KCTE was on site for testing.

Informational

2 Tom Chandler 11/08/2018 2:18 PM Subgrade stabilization has been completed and tested by KCTE. Awaiting proof roll test prior MODOT type 5 base rock installation. Weather has delayed the proof roll.

| | | | |
|--------------------------------------------|--------------|--------|-----------------------------|
| DEI-Sanitary Sewer Construction Inspection | Tom Chandler | Passed | Thursday, November 08, 2018 |
|--------------------------------------------|--------------|--------|-----------------------------|

Informational

1 Brice Lawson 07/30/2018 8:27 AM
On 7/27/18 Redford Construction informed me that they installed 56' of 8" sanitary main from MH-10 to the south. It appeared that the sanitary main is being bedded with clean rock. They were backfilling the road crossing in just south of MH-10. KC Testing was on site and let me know that compaction test results for the trench backfill are all within spec.

Comments:
