

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20172505
Address: 209 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Failed	Tuesday, July 16, 2019
Corrective Action Required: 1 SECOND FLOOR	RC-Rooms Complete RC- STAIR TOWERS UNITS ROCKED.		
Corrective Action Required: 2 FIRST FLOOR	RC CHANNEL COMPETE, UNITS ROCKED		
Corrective Action Required: 3 LOWER LEVEL	RC COMPLETE, GARAGES,above ceiling of corridor.		
Corrective Action Required: 4 THE FOLLOWING AREAS ARE APPROVED	DRYER BOXES- PRE-ROCK- TUB SHOWERS. ROCK UNITS ,GARAGES STAIR TOWERS		
Corrective Action Required: 5 Misc	caulk AC line at all units		

Comments: