

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081500 NW PRYOR RD, LEES SUMMIT, MO 64081450
NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Ronald Paynter	Partial	Friday, July 26, 2019

Informational:

1 Misc

The core drill has been made into MH 28-208, the boot was installed and appeared to be satisfactory. The installed approximately 2 sticks of pipe and then they installed the encasement for the crossing with ductile iron pipe. They put re-bar around the pipe on 6" instead of 12 that is required. They are hitting alot of rock so i do not expect them to get very far today. Steve Robbins 07/26/2019 8:43 AM

Comments: