

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081500 NW PRYOR RD, LEES SUMMIT, MO 64081450
NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Ronald Paynter	Partial	Tuesday, August 06, 2019

Informational:

1	Misc	The encasement for the creek crossing has been completed and the ductile iron pipe was installed from the existing MH to MH a-1 which is the first MH. The MH has been set and they are now continuing on to the next MH. They have hit a lot of rock and are not moving very fast. Steve Robbins 07/26/2019 4:20 PM
---	------	--

Informational:

2	Misc	The core drill for the existing MH has also been completed, I forgot to put that in the first inspection. MH 1-1 has been installed and they are still hitting a lot of rock, they only installed about 2 sticks of pipe. They are working toward 1-2.
---	------	--

Informational:

3	Misc	Manhole 1-2 has been set. Still hammering through rock working their way towards MH 1-3. RP 8-2-19
---	------	--

Informational:

4	Misc	Branden and Jake are still breaking rock. They set 3 sticks of sanitary pipe today. RP 8-5-19
---	------	---

Informational:

5	Misc	Branden's crew laid 4 sticks of sanitary pipe today. Talked with Branden about back fill material. No rock more than 3 inches for the first foot. Rock can be mixed with soil up to 50 percent of the middle section of back fill. No
---	------	---

rock is allowed in the last 2 feet of back fill. They are still busting rock. RP
8-6-19

Comments: