

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20190968  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Friday, August 09, 2019

Informational:		
1	Misc	10:50am They have placed approximately 56' of sanitary line today with one wye. The grade has a lot of rock so it has slowed them down. I have pics of joints and wye. They placed approximately 79' of sanitary line and manhole A-1.
Informational:		
2	Misc	6-22-19 They have placed approximately 40' of sanitary line from manhole A-1. They repaired fence that was down due to weather. 8:30am they are calling it a day. To wet for them to work.
Informational:		
3	Misc	6-25-19 9:38am They have 56' on sanitary installed with rock. 3:10pm They have placed 182' of sanitary line with rock and a wye so far.
Informational:		
4	Misc	6-24-19 They had a total of 182' of 8" sanitary line and 47' of 6" for service at station 4+36.
Informational:		
5	Misc	6-26-19 8:45am They installed 23' of 6" sdr to complete service at station 1+49 line A. Installed 42' of sdr to complete service at station 1+87. They installed 64' of 8" sdr to complete run from manhole A2 headed to A3. All backfilled with rock and tracer wire on service lines.
Informational:		
6	Misc	6-27-19 9:30am They have installed approximately 36' of service line at 5+71.

It is backfilled with rock and has tracer wire. They have installed 28' of main with rock so far.

Informational:

7 Misc

6-27-19 9:30am They have installed approximately 36' of service line at 5+71. It is backfilled with rock and has tracer wire. They have installed 28' of main with rock so far. 11:11am They are backfilling all sanitary line.

Informational:

8 Misc

6-27-19 9:30am They have installed approximately 36' of service line at 5+71. It is backfilled with rock and has tracer wire. They have installed 28' of main with rock so far. 11:11am They are backfilling all sanitary line.

Informational:

9 Misc

6-27-19 9:30am They have installed approximately 36' of service line at 5+71. It is backfilled with rock and has tracer wire. They have installed 28' of main with rock so far. 11:11am They are backfilling all sanitary line.

Informational:

10 Misc

6-28-19 8:59am They have placed 70' of sdr sanitary line and 40' of service line at station 6+51.

Informational:

11 Misc

6-28-19 8:59am They have placed 70' of sdr sanitary line and 40' of service line at station 6+51. 2:37pm They installed approximately 176' of sanitary line and are working on service line at station 7+83. Manhole A-3 is set.

Informational:

12 Misc

7-1-19 They have ran two service lines at station 8+39 40' and 8+12 25'. 11:26am They are now starting to backfill.

Informational:

13 Misc

8-9-19 Sapp had to pot hole two areas of the sanitary line to correct sags approximately 30 feet from A-2 to the east and 160 feet from A-1 to the west.

**Comments:**