

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191837
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Surface Course	Joe Starlin	Partial	Thursday, August 29, 2019

Informational:

1	Misc	8-29-19 They started pouring at 7:30am. Alpha Omega Geotech is on site to pull samples. Quality Custom Construction did the set up and the pour. They are pouring 5k mix. I have received all concrete tickets for the pour. 10:20am they are done with the pouring and are working on the finish. The last of the cure was applied at 11:00am. They are done and will watch over it for the next two hours.
---	------	--

Comments: