

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20170409

Address: 3570 SW HOLLYWOOD DR, Unit:7, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Brandon Kalwei	Failed	Thursday, September 05, 2019

Corrective Action Required:

1	SECOND FLOOR	2ND FLOOR WALLS & CEILINGS
---	--------------	----------------------------

Corrective Action Required:

2	FIRST FLOOR	First floor main rooms and garages walls and ceilings
---	-------------	---

\*\*room 109 needs sheet rock installed behind bath tub

\*\* all thread coming through ceiling in garage, 2nd garage from the far north end

\*\* all sheet rock seams need to be gone over in every room, bathroom, closet, etc. on screws being too close to seams and not being code compliant, all rooms units and garages on 1st floor. With screws being too close to the seams, the fasteners are over spaced.

\*\*ok to tape the ceilings in rooms and garages but not the walls

Corrective Action Required:

3	THIRD FLOOR	Third floor stair tower ceilings failed. Need to install hat channel per UL listing on plans
---	-------------	--

**Comments:**