

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20191460  
Address: 1160 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Partial	Thursday, September 12, 2019

Partial Correction:

1	Misc	OK TO COVER WHEN READY GWB CEILING / SOFFIT / BULKHEAD FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SOFFITS AT THE FOUR CORNERS OF CORRIDOR; SOFFITS AT VESTIBULE;
---	------	---

Partial Correction:

2	Misc	<b>OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: CORRIDORS; ALL ROOMS EXCEPT COLOR PROCESSING, RESTROOMS, UTILITY CLOSET, AND 123</b>
---	------	--

Corrective Action Required:

4	Misc	REMOVE REMAINING TEMPORARY ELECTRICAL WIRING. <u>LEAVE OUT TILES FOR VERIFICATION.</u>
---	------	--

**Comments:**