

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20181667  
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	Tom Chandler	Partial	Wednesday, September 18, 2019

Informational:  
1 Misc

PRE POUR INSPECTION

The Ray Cochran & Company crew is on site setting up the ADA ramp sections and sidewalks for the for the common areas of the subdivision. The crew is setting up their forms and calling for inspection as they move along. I will continue to inspect the work progress as it goes along and then do a post pour verification inspection when the work is complete.

Informational:  
2 Misc

PRE POUR INSPECTION

The Ray Cochran & Company crew set up the common area sidewalk. There appears to be sufficient compacted aggregate. I will return for a post pour inspection.

**Comments:**