

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Base Lift	John Jackson	Partial	Monday, September 23, 2019

Informational

1 The contractors were able to install 2 truck loads of asphalt. It started raining so they had to stop installing. Steve Robbins 10/12/2018 1:54 PM

Informational

2 The base asphal of 7.5 " has been installed, it was installed in 2 lifts of 3.5 and 4". This was done after a proofroll was completed and they filled in some ruts after the rain with Mo-type 5. They also had one section of curb that the rock was washed out underneath the curb. The contractor installed flow-fill under the curb. This is for kessler st.

Informational

3 It will be a while before we get to the base on Village Park Dr. Steve Robbins 02/12/2019 4:25 PM

Informational

4 The first lift of base was installed 4" . PSI was out doing the testing. John Jackson was on site doing the inspecting.

DE - Street - Base Lift	Steve Robbins	Passed	Monday, September 23, 2019
-------------------------	---------------	--------	----------------------------------

Informational

1 The contractors were able to install 2 truck loads of asphalt. It started raining so they had to stop installing. Steve Robbins 10/12/2018 1:54 PM

Informational

- 2 The base asphalt of 7.5 " has been installed, it was installed in 2 lifts of 3.5 and 4". This was done after a proofroll was completed and they filled in some ruts after the rain with Mo-type 5. They also had one section of curb that the rock was washed out underneath the curb. The contractor installed flow-fill under the curb. This is for Kessler St.

Informational

- 3 It will be a while before we get to the base on Village Park Dr. Steve Robbins 02/12/2019 4:25 PM

Informational

- 4 The first lift of base was installed 4" . PSI was out doing the testing. John Jackson was on site doing the inspecting.

Informational

- 5 O'Donnel way has finished installing the second lift of base-3 1/2". PSI was out doing the testing on site. I had a concern at the bottom of Village Park Dr. where the pond to the south overflows after a rain. Shaw Construction built a berm to divert the water flowing from the pond over the hill so it will go across and into the storm box. The subgrade and the base seemed to be dry at the time of installation.

Comments:
