

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191069
Address: 500 SE M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Marquelle Williams	Partial	Tuesday, September 24, 2019
Informational: 1 Misc	JULY 15, 2019		
	Existing Manhole has been approved. Existing Manhole SP-008 @ Sta. 0+00 has been cored, pipe installed and Earthworks Excavating are pouring collars.		
Informational: 2 Misc	AUGUST 5, 2019		
	@10:40AM		
	Earthworks Excavation is continuing to back fill, excavate, and install Sanitary Line A from MH A3 to MH A4. Crew is currently hitting rock as they excavate.		
Informational: 3 Misc	AUGUST 6, 2019		
	Earthworks crew is continuing to backfill, excavate and install Sanitary Line A from MH A3 to MH A4.		
Informational: 4 Misc	AUGUST 9, 2019		
	Earthworks Excavation is continuing to backfill, excavate and Install Sanitary Line A from MH A3 to A4.		

Informational:
5 Misc

AUGUST 12, 2019

Earthworks Excavation crew is continuing to backfill, excavated and install Sanitary Line A from MH A3 to MH A4

Informational:
6 Misc

AUGUST 12, 2019

Earthworks Excavation has MH A4 bottom portion set.

Informational:
7 Misc

AUGUST 13, 2019

Inspector issued plans for streets and storm sewer First Plat Phase I to Chris Macy of Earthworks Excavation. Chris was on site clearing and grubbing and repairing silt fence. Chris also wanted to start erosion control for First Plat Phase I.

Earthworks Excavation pipe crew was running string line to MH A5.

Informational:
8 Misc

AUGUST 14, 2019

Earthworks Excavation is continuing to backfill, excavate and install Sanitary Line A from MH A4 to MH A5.

Informational:
9 Misc

AUGUST 15, 2019

Earthworks Excavation has hit lots of rock while excavating. No new pipe has been installed on Sanitary Line A

Informational:
10 Misc

AUGUST 20, 2019

Earthworks Excavating is continuing to backfill, excavate and install Sanitary Line A from Manhole A4 to A5

Informational:
11 Misc

SEPTEMBER 6, 2019

Earthworks Excavation crews continue to excavate, backfill, and install Sanitary Line A from MH A4 to MH A5. MH A5 was set upon Inspectors arrival.

Informational:
12 Misc

SEPTEMBER 9, 2019

Earthworks Excavation is continuing to backfill, excavate and install Sanitary Line A from MH A5

Informational:
13 Misc

SEPTEMBER 10, 2019

Earthworks Excavation crews are continuing to backfill, excavate, and install Sanitary Line A. The crew has built a concrete encasement at STA: 14+57 to 14+77. Concrete to be poured 9/10/19.

Informational:

14 Misc

SEPTEMBER 12, 2019

Earthworks Excavation is continuing to excavate, backfill, and install Sanitary Line A. MH A6 has been set and crew continues to install the Sanitary sewer line

Informational:

15 Misc

SEPTEMBER 16, 2019

Earthworks Excavation crews continue to install, backfill and excavate for Sanitary Line A from MH A6.

Informational:

16 Misc

SEPTEMBER 18, 2019

Earthworks Excavation continues to install Sanitary Line A from MH A6 to MH A7

Informational:

17 Misc

SEPTEMBER 20, 2019

Earthworks Excavation continues to install Sanitary Line A from MH A7

Informational:

18 Misc

SEPTEMBER 24, 2019

Earthworks Excavation is continuing to backfill, excavate and install Sanitary Line A from MH A7

Comments: