CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRCOM20170399Address:3520 SW HOLLYWOOD DR, Unit:2, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
All Rough Inspection - Commercial	Brandon Kalwei	Partial	Thursday, September 26, 2019	
Corrective Action Required	J:			
1 Misc	Building number 2			
	2nd floor			
	Unit 200 -missing stud in closet, north side -need UL listing for duct work (through out floor) does not look to be UL listed - fire caulk needs to be added to floor penetrations on north side bedroom, north wall -damages truss top plate, north bedroom left side -damages 2x6 on exterior wall, north side bedroom -cut 2x6 exterior stud, north side bedroom			
	Unit 201 -sheer wall boot needs to be tightened down in north side bedroom -secure electrical wiring for box on right side of closet entrance north side			
	Unit 203 -protect waterlines in bathroom			

	Unit 202 -protect plumbing at bottom plate, south side wall in main room			
	Unit 204 -protect clothes washer water lines at top plate -putty pads needed for junction boxes in double wall, separating washer/dryer rooms			
	Unit 205 -protect fire line at bottom plate, left side of entrance			
	Unit 206 -Protect waterlines at top plate, north side -protect plumbing at top plate in closet, north side			
Corrective Action Required: 2 THIRD FLOOR	Unit 207 -protect fire line at bottom plate, ride side of entry door -protect water lines at bottom plate in washer/dryer closet -putty pads needed on boxes separating units 207 and 206, in washer/dryer closets -protect sprinkler line at bottom plate, north side main room			
	Unit 208 -fire stop at top plate, dead space separating bedroom and closet, south side of unit			
	Unit 211 -protect sprinkler line, left side of entrance at bottom plate ired:			
	3rd floor			
	Unit 311 -stud shoe needed in bathroom			
	Unit 301 -stud shoe needed in exterior wall in bathroom where piping is going through			
	*these items were supposed to be fixed after we left, will verify on next inspection			

Comments: