

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191668
Address: 120 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Grading/Excavation/Fill Inspection	Marquelle Williams	Partial	Tuesday, October 22, 2019

Informational:	
1 Misc	SEPTEMBER 17, 2019
	Heartland Heavy Crews are clearing and grubbing site where pool is going to be installed.

Informational:	
2 Misc	SEPTEMBER 20, 2019
	Heartland Heavy Crews are still clearing and grubbing .

Informational:	
3 Misc	OCTOBER 9, 2019
	Pool has been graded, staked, and formed. Pool Contractor was onsite checking grade.

Comments: