

Inspection Summary

Permit #: PRSUBD20181667, Development - Subdivision
Whispering Woods
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Coliform Test 1	John DiMauro	Partial	Monday, November 25, 2019

Corrective Action Required

1 We collected the day 1 water samples for bacteria testing on Tuesday 11/19/19 and delivered them to Keystone Labs.

Test spot 2 of the samples failed for total coliforms.

We will now repeat the sampling process.

Informational

2 John DiMauro 11/25/2019 11:28 AM

The original day 1 samples failed for Total Coliform.

I met with the Redford crew yesterday and flushed the water line.

The crew collected a new round of day 1 samples this morning and I delivered them to Keystone Labs.

We will know the results in 24 hours.

Comments: