

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20191957  
Address: 930 NW BLUE PKWY, Unit:E, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Failed	Tuesday, December 03, 2019

Partial Correction:

1	Misc	OK TO COVER WHEN READY GWB CEILING / SOFFIT / BULKHEAD FRAMING + ABOVE-CEILING SYSTEMS AT: EXAM 4
Corrective Action Required:		
2	Misc	ACT TILE AREAS: REMOVE TILE FOR INSPECTION
Corrective Action Required:		
3	Misc	ELECTRICAL WORK STILL IN PROGRESS. COMPLETE FOR INSPECTION.
Corrective Action Required:		
4	Misc	REMOVE TEMPORARY ELECTRICAL WIRING
Corrective Action Required:		
5	Misc	SUPPORT ALL LOW-VOLTAGE CONDUCTORS WITH HARDWARE DESIGNED FOR PURPOSE. DO NOT SUPPORT FROM OTHER M/E/P SYSTEMS.
Corrective Action Required:		
6	Misc	REMOVE STRAP HANGERS AND ANY OTHER UNUSED HARDWARE
Corrective Action Required:		
7	Misc	NEC 334-10 SECURING / SUPPORT OF MC ELECTRICAL CABLE: SECURE WITHIN 12" OF BOXES AND SUPPORT AT 6' MAX INTERVALS THEREAFTER.
PLUG ANY UNUSED BOX OPENINGS.		
Corrective Action Required:		
8	Misc	OBTAIN A/E LETTER ALLOWING USE OF FLEX DUCT AS RETURN AIR BOOTS. IF ALLOWED, THEN ENSURE NONE ARE CONSTRICTED TO ACCOMODATE AIR

MOVEMENT.

CHECK ALL FLEX DUCT CONNECTIONS TO ENSURE BANDING IS PROPERLY DONE.

**Comments:**