

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20191069  
Address: 500 SE M 150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer - Wye / Insert-A-Tee Installation</b>	Marquelle Williams	Partial	Tuesday, December 03, 2019

Informational:

1 Misc

NOVEMBER 7, 2019

Earthworks Excavation have set Wyes in between MH 4 and MH 5 on the Onsite portion on the B Line and between MH 5 And MH 6. Flowable fill will also be poured today and lines will be back filled on 11/8/19

Informational:

2 Misc

DECEMBER 3, 2019

Earthworks Excavation crews have set MH C-1 on the Onsite portion of the project and are installing services along the way. Crews are bringing green wire above grade to indicate where service lines are located.

**Comments:**