

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182609
Address: 833 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Tuesday, December 10, 2019

Partial Correction:

1 Misc

OK TO COVER WHEN READY 5/8" MOLD-RESISTANT FIRECODE X GWB AT STAIRWELL WALLS INSIDE FACE AND SPACES BETWEEN JOISTS AT BACKSIDE:

NORTH STAIRWELL:

BASEMENT LEVEL: 1ST LAYER AT INTERIOR + BETWEEN JOISTS AT BACKSIDE;
2ND LAYER;

1ST FLOOR: 1ST LAYER; 2ND LAYER

2ND FLOOR: 1ST LAYER; **2ND LAYER**

3RD FLOOR:

4TH FLOOR:

SOUTH STAIRWELL:

1ST FLOOR: 1ST LAYER; 2ND LAYER

2ND FLOOR: 1ST LAYER; **2ND LAYER**

3RD FLOOR:

4TH FLOOR:

NOTE: FIRESTOPPING WHERE PVC PIPE INTERRUPTS GWB IS SUBJECT TO APPROVAL WHEN COMPLETED. USE ONLY LISTED FIRECAULK.

Partial Correction:

2

Misc

OK TO COVER WHEN READY 5/8" MOLD-RESISTANT FIRECODE X GWB AT
ELEVATOR SHAFT:

SPACES BETWEEN JOISTS AT BACKSIDE:

BASEMENT:

1ST FLOOR: 1ST LAYER; 2ND LAYER;

2ND FLOOR: 1ST LAYER; **2ND LAYER**

3RD FLOOR:

4TH FLOOR:

Comments: