

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20193057
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Thursday, December 19, 2019

Informational:

1 Misc

Storm pipe was installed from B1 to B2 as per project plan.

Informational:

2

Contractor completed the construction of Line C and the street crossing as per plan from 12/17 to 12/18. Contractor began working on Line near Sta. 3+00 installed approximately 100' of 24" HDPE to Sta. 4+00. Installation of concrete Outlet as per plans near Sta. 3+00.

Comments: