

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20192706  
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection</b> <b>- Commercial</b>	John Borns	Partial	Monday, December 23, 2019

Partial Correction:

1 Misc

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING AT: 16" SAN PVC FROM 5' O/S B/L TO 10' I/S B/L AT A'/11.5; ALL GD AND RD PIPING N OF (7.3) -- INTERCEPTOR AND CONNECTING PIPING NOT READY; ONE 8" PVC & ONE 16" ON 1.5 FROM 5' O/S W B/L TO 1.5/E.8 ; **ALL EXCEPT LOCATIONS WHERE INTERCEPTOR AND OTHER STRUCTURES HAVE YET TO BE INSTALLED AND CONNECTED;**

ENSURE PRESSURE-TESTING OF PIPING SYSTEM IS PERFORMED PER IPC 312

Comments: