

Inspection Summary

Permit #: PRSITE20193328, Development - Site
LOT 10 STREETS OF WEST PRYOR
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|---|---------------|----------|---------------------------------|
| DE - Water Line - Construction Inspection | Steve Robbins | Partial | Monday, December 23, 2019 |

Informational

- 1 The contractor installed approximately 100 ft/5 sticks of 8" pipe. The contractor connected to the vavle and installed the pipe with tracer wire are also installing the water tape. The contractor also asked about a thrust block on the 45 degree bend and I told him they needed a thrust block and also needs plastic wrap around the fittings. They may work tomorrow so I let them know not to cover anything up until thursday when we will be back from our Christmas Break.

Comments: