

# Inspection Summary

Permit #: PRSUBD20182652, Development - Subdivision  
EAGLE CREEK 16TH PLAT  
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Air Test	John DiMauro	Passed	Thursday, December 26, 2019

Informational

1 John DiMauro 12/26/2019 3:42 PM

I observed the Redford Construction crew perform the air pressure test of the new sanitary sewer lines 1 - 3.

Line 1:

Existing MH 21-029 to MH 1-1 the test passed  
It held at 4psi for 7min 34sec with no drop on the gauge.

Line 2:

Existing MH 30-132 to MH 2-1 the test passed  
It held at 4psi for 7min 34sec with no drop on the gauge.

MH 2-1 to MH 2-2 the test passed  
It held at 4psi for 7min 34sec with no drop on the gauge.

MH 2-2 to 2-3 the test passed  
I observed a drop from 4psi to 3.5 psi in the 7min & 34 sec test time.

Line 3:

Existing MH 30-294 to MH 3-1 the test passed  
It held at 4psi for 7min 34sec with no drop on the gauge.

MH 3-1 to 3-2 the test passed  
It held at 4psi for 7min 34sec with no drop on the gauge.

**Comments:**

---