

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193328  
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Joe Starlin	Partial	Friday, January 03, 2020

Informational:

1	Misc	12-30-19 10:21am They have installed approximately 60ft of waterline and poured kickers for two forty fives. They are now back to hammering on rock.
---	------	--

Informational:

2	Misc	1-2-19 2:42pm They have the fire line ran out of the building approximately 30ft. They have approximately 40ft of waterline installed and are getting ready to install a 45 and twenty feet of DIP. They have the right amount of rock and tracer wire.
---	------	---

Informational:

3	Misc	1-3-2020 9:22am They have installed approximately 40ft of waterline. Along with the DIP pipe.
---	------	---

**Comments:**