

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182652
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Air Test	John DiMauro	Passed	Thursday, December 26, 2019

Informational:
1 Misc

John DiMauro 12/26/2019 3:42 PM

I observed the Redford Construction crew perform the air pressure test of the new sanitary sewer lines 1 - 3.

Line 1:

Existing MH 21-029 to MH 1-1 the test passed
It held at 4psi for 7min 34sec with no drop on the gauge.

Line 2:

Existing MH 30-132 to MH 2-1 the test passed
It held at 4psi for 7min 34sec with no drop on the gauge.

MH 2-1 to MH 2-2 the test passed
It held at 4psi for 7min 34sec with no drop on the gauge.

MH 2-2 to 2-3 the test passed
I observed a drop from 4psi to 3.5 psi in the 7min & 34 sec test time.

Line 3:

Existing MH 30-294 to MH 3-1 the test passed
It held at 4psi for 7min 34sec with no drop on the gauge.

MH 3-1 to 3-2 the test passed
It held at 4psi for 7min 34sec with no drop on the gauge.

Comments: