

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193433
Address: 840 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Thursday, January 30, 2020

Informational:

1	Misc	1-30-20 10:15am They have set the vault for the fireline and have approximately 30' of waterline coming out of the vault at this time. 3:03pm They have approximately 130' of waterline installed and collars poured at the vault for the F/L. They have one thrust block poured for a 45 and are working on installing more pipe. The meter for the 2inch is on site but not installed.
---	------	--

Comments: