

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192599
Address: 920 NE DEERBROOK ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John Jackson	Partial	Thursday, January 30, 2020

Informational:

1

Water Main and Fire line was installed on project. 6" Water Main was relocated to reduce the amount of fitting and allow for assessable exaccess to water line if repairs are required. Installation of line include Fire hydrant that is still located in the same coordinates as per plans. Contractor will reflect field changes in as built. A 12"X6" Tee will need to be install to continue construction on water line for the project. A test shut has been schedule for 1/30/20 to prepare for installation of fitting.

Comments: