

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192706
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Foundation Inspection - Commercial	John Borns	Partial	Tuesday, February 04, 2020

Partial Correction:

1 Misc

OK TO POUR WHEN READY C.I.P. WALL & INTEGRAL COLUMNS AT:
12/H.5 TO I/12 TO I/10.4; N WALL; I/10.4 TO I/8.2; I/8.2 TO I/5.7; 8 LINE E TO G
FOUNDATION WALL NORTH END IN CENTER; East wall - 5.6line to 1.1line; 1/B.2
TO 1/C; 1/C TO 1/E.2; **1/E.2 TO 1/J TO J/1.3;**

ENSURE KEYWAY AND WATERSTOP ARE CLEAR AND CLEAN AND WALL CHAIRS
ARE IN PLACE PRIOR TO BUTTONING-UP FORMS.

Partial Correction:

2 Misc

OK TO POUR WHEN READY C.I.P. CONCRETE COLUMNS @ LOCATIONS: 5 line @
E; 4 line @ E;

Comments: