

# Inspection Summary

Permit #: PRSITE20191519, Development - Site  
Summit Orchard Commercial  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	Joe Starlin	Partial	Monday, February 10, 2020

Informational

- 1 2-3-20 8:50am SAPP is on site getting equipment ready and are waiting for storm boxes to be delivered. SAPP said they will be starting work on 2-4-20.

Informational

- 2 2-4-20 9:04am They are digging down to find the existing storm pipe. 3:36pm They have dug down and made cuts. They are hoping to set box 1004 at station 4+00.

Informational

- 3 2-6-20 They have box 104 set and the invert and collars are poured. Steve Robbins inspected this on 2-5-20. Today 2-6-20 They have a total of 3 sticks installed coming out of box 104.

Informational

- 4 2-6-20 They have box 104 set and the invert and collars are poured. Steve Robbins inspected this on 2-5-20. Today 2-6-20 They have a total of 3 sticks installed coming out of box 104. 2:50pm They have box 103 set and approximately 91ft of pipe installed.

Informational

- 5 2-7-20 They have approximately 20' of storm pipe coming out of box 103 heading to box 102. They are pouring the collars for box 103 and will pour the invert at a later date.

Comments: