CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191897

Informational:

Misc

Address: 3200 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

corrective actions have been completed. Do not cover any work until approved.				
Inspection:		Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection		Ronald Paynter	Partial	Tuesday, February 11, 2020
Informational:				
1	Misc	Andrew from Weers is installing the water line. They started on line 4 and laid 125 ft of C900 water pipe. RP 10-24-19		
Informational:				
2	Misc	Weers finally found the existing water line 16 ft below grade. Water lines 4 and 1 are suppose to tee into this line. Told them to hold off until Water and Schlagel can come up with a plan on how to proceed. RP 10-25-19		
Informational:				
3	Misc	Meet with Jeremy and Ryan from Water and Shawn from BSM. They agreed to abandon the water line in place that was buried 16 ft. The abandoned line will be capped off at both ends. Weers will install a 12 inch and 8 inch valve at the 12 inch tee. RP 10-29-19		
Information	onal:			
4	Misc	Andrew's crew abandoned the old line and set 30 ft of new line as replacement. They also set 80 ft of 12 inch water pipe, along with 12 x 12 tee, 12 inch valve and 8 inch valve. The also set road crossings for lines 1, 2 and 4. They filled the road crossings with flowable fill. RP 11-1-19		

Dwayne's crew from Weers Construction installed the water lines 1, 2, 3, and

4. We left the temporary fire hydrants in on lines 1 and 3 because the weren't installed as temporary fire hydrants. We also found buried gated valves by the fire hydrants on lines 1 and 3. We left those in place for

Comments: