

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193328
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Monday, January 27, 2020

Informational:

1	Misc	1-9-20 They have cut in a wye and they have one stick on pipe installed at this time. They will be backfilling due to weather.
---	------	--

Informational:

2	Misc	1-15-20 They have poured the trench check for the sanitary line.
---	------	--

Informational:

3	Misc	1-15-20 2:40pm They have poured the trench check for the sanitary line. They will be covering it due to weather.
---	------	--

Informational:

4	Misc	Joe Starlin 01/21/2020 11:24 AM They are breaking rock at this time to install sanitary line.
---	------	---

Informational:

5	Misc	1-21-20 3:21pm They have dug down to the main and connected the wye and are now digging out for sanitary service line.
---	------	--

Informational:

6	Misc	1-27-20 Dirt Movers are not on site today to install sanitary line.
---	------	---

Comments: