

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191376

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811010 NW PRYOR RD, LEES SUMMIT, MO 640811020 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 640811901 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812070 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081801 NW BLACK TWIG LN, LEES SUMMIT, MO 64081900 NW PRYOR RD, LEES SUMMIT, MO 640812050 NW LOWENSTEIN DR, LEES SUMMIT, MO 640812060 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081840 NW PRYOR RD, LEES SUMMIT, MO 640812061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081803 NW BLACK TWIG LN, LEES SUMMIT, MO 64081711 NW BLACK TWIG LN, LEES SUMMIT, MO 64081713 NW BLACK TWIG LN, LEES SUMMIT, MO 64081709 NW BLACK TWIG LN, LEES SUMMIT, MO 640812110 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|-------------|----------|----------------------------|
| DE - Sanitary Sewer Construction Inspection | Joe Starlin | Partial | Monday, September 30, 2019 |

Informational:

| | | |
|---|------|--|
| 1 | Misc | 7-6-19 8:15am They are installing pipe from C-1 to B-1 they currently have 28 feet installed plus the drop. 10:20am they are placing there 10th stick. 2:55pm They have completed the sanitary line from C-1 to B-1. They have backfilled with rock and dirt. The sanitary tape has been placed as well. |
|---|------|--|

Informational:

| | | |
|---|------|---|
| 2 | Misc | 8-5-19 9:00am Rudy's crew are getting ready to place manhole C-1. 3:35pm C-1 is placed and they have ran into rock. |
|---|------|---|

Informational:

| | | |
|---|------|---|
| 3 | Misc | Rudy's crew laid 216 feet of sanitary pipe from manhole A13 to A14. This line crosses the proposed new Lowenstein Dr. Still need to receive compaction test results for the crossing. RP 8-2-19 |
|---|------|---|

| | | |
|----------------|------|---|
| Informational: | | |
| 4 | Misc | Rudy's crew from ESS laid 380 feet of sanitary pipe on line C. When they set manhole C1, they found out the box was made incorrectly. The line for C1 to B1 wasn't aligned with where it needed to be. They removed manhole C1 and are waiting on a new box the be manufactured. RP 7-30-19 |
| Informational: | | |
| 5 | Misc | 7-29-19 10:30am Rudys crew have placed approximately 140 feet of pipe. They are placing rock and backfilling as they go. 2:30pm They have approximately 182 feet of pipe placed. They are busting rock. |
| Informational: | | |
| 6 | Misc | Rudy's crew laid 179 feet of sanitary pipe from MH A12 to MH A13. RP 7-18-19 |
| Informational: | | |
| 7 | Misc | Rudy's crew laid 188 ft of sanitary pipe from MH D1 to D2. RP 7-17-19 |
| Informational: | | |
| 8 | Misc | Rudy's crew laid 200 feet of sanitary pipe and set manhole D1. RP 7-15-19 |
| Informational: | | |
| 9 | Misc | Rudy's crew from ESS so far has laid 1,100 feet of sanitary pipe. They have set manholes A7, A8, A9, A10, A11 A12 and G1. They will be starting on D line next week. RP 7-13-19 |
| Informational: | | |
| 10 | Misc | 8-13-19 The crew had to repair a lateral for a house that was damaged during tree clearing. |
| Informational: | | |
| 11 | Misc | 8-15-19 They are installing sanitary line out of C-1 heading to C-2. 10:50am They now have a total of 4 sticks installed approximately 56 feet. 2:50pm They now have a total of 8 sticks in heading to C-2. |
| Informational: | | |
| 12 | Misc | 8-16-19 They have placed 56 feet of sanitary line today. |
| Informational: | | |
| 13 | Misc | 8-19-19 10:00am They have one stick of sanitary line in, they are breaking rock. 12:55pm They have 56 feet of sanitary line installed. 2:02pm They are installing one stick of pipe and are still breaking rock. |
| Informational: | | |
| 14 | Misc | 8-20-19 8:30am They are breaking rock to place C-2 manhole. |
| Informational: | | |
| 15 | Misc | 9-21-19 light rain. They poured the inverts for C-1 C-2 and A-12. |
| Informational: | | |
| 16 | Misc | 9-4-19 8:30am They are digging up sanitary line to find out why the mandrel will not go through at A-10. |
| Informational: | | |
| 17 | Misc | 9-4-19 8:30am They are digging up sanitary line to find out why the mandrel will not go through at A-10. |
| Informational: | | |
| 18 | Misc | 9-4-19 8:30am They are digging up sanitary line to find out why the mandrel will not go through at A-10. |
| Informational: | | |
| 19 | Misc | 9-4-19 Rudy is starting at A-14 and working to A-15. |
| Informational: | | |
| 20 | Misc | 9-4-19 8:30am They are digging up sanitary line to find out why the mandrel will not go through at A-10. |

| | | |
|----------------|------|---|
| Informational: | | |
| 21 | Misc | 9-4-19 Rudy is starting at A-14 and working to A-15. |
| Informational: | | |
| 22 | Misc | 9-4-19 8:30am They are digging up sanitary line to find out why the mandrel will not go through at A-10. |
| Informational: | | |
| 23 | Misc | 9-4-19 Rudy is starting at A-14 and working to A-15. |
| Informational: | | |
| 24 | Misc | 9-7-19 On Friday the 6th While I was off work Rudy completed the installation of sanitary line from A-14 to A-15 and poured inverts for A-14 and A-15. 9-7-19 10:31am Rudy is pouring the invert for A-13 and will be ready for some testing on Monday the 9th. |
| Informational: | | |
| 25 | Misc | 9-9-19 11:50am They pot holed a section of pipe where the mandrel got hung up. They have corrected the problem. 12:57pm There is a crew working on Chipman digging down to the sanitary line. |
| Informational: | | |
| 26 | Misc | 9-10-19 10:58am They are still busting rock at Chipman. |
| Informational: | | |
| 27 | Misc | 9-11-19 They have approximately 24 feet of sanitary line installed up to manhole A-2. 3:14pm They have installed 24 feet of sanitary line out of A-2 working for A-3. |
| Informational: | | |
| 28 | Misc | 9-12-19 They have back filled 56 feet of pipe. I told them they need to get sanitary tape in and set up erosion control where they were working. Dave said they would get it taken care of. 2:25pm mulch berm is in place gutter buddy is installed and they have manhole A-3 set. Rain is moving in. |
| Informational: | | |
| 29 | Misc | 9-13-19 9:14am They have 42 feet of sanitary line installed. 2:40PM They have approximately 100 feet of sanitary line installed. They have hit more rock. |
| Informational: | | |
| 30 | Misc | 9-14-19 7:44am They have 112 feet of sanitary line installed and are busting rock. |
| Informational: | | |
| 31 | Misc | 9-14-19 7:44am They have 112 feet of sanitary line installed and are busting rock. They are getting ready to place their second stick of sanitary pipe in. They have been dealing with rock throughout the digging. |
| Informational: | | |
| 32 | Misc | 9-16-19 9:25am They are busting rock. No line in at this time. 1:37pm They have 14 feet of pipe installed. They may get one more stick today. |
| Informational: | | |
| 33 | Misc | 9-17-19 1:10pm A1 and A2 inverts have been poured. They are getting ready to place their second stick of sanitary line. They are backfilling as they go along. They have sanitary tape in place. |
| Informational: | | |
| 34 | Misc | 9-18-19. They are still breaking rock. They installed 42 feet total on 9-17-19 They are working on placing a stick and A-4 manhole today. I talked with Dave about service lines and told him to follow the detail. 1:20pm They are still breaking rock for the manhole. |
| Informational: | | |

| | | |
|----------------|------|---|
| 35 | Misc | 9-19-19 2:04pm A-4 manhole is in and they are busting rock. |
| Informational: | | |
| 36 | Misc | 9-20-19 3:21pm They installed 42 feet of sanitary line. |
| Informational: | | |
| 37 | Misc | 9-21-19 They are setting up equipment for digging sanitary. 10:37am They are getting ready to place there first stick of sanitary line today. Rain is forecasted for later. |
| Informational: | | |
| 38 | Misc | 9-25-19 They were rained out the last two days. They are getting ready to install they first wye and service line. 2:39pm They have one service complete and are working on getting 42 feet installed today. |
| Informational: | | |
| 39 | Misc | 9-26-19 They have a total of three sticks in from yesterday. They are dealing with dirt falling into the trench. They hope to get three sticks installed today. 2:35pm They have not installed any sanitary line today. |
| Informational: | | |
| 40 | Misc | 9-27-19 9:44am They are 28 feet outside of manhole A-4 and are getting ready for manhole A-6. |

Comments: