

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182604
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Tuesday, February 18, 2020

Partial Correction:

1 Misc

OK TO COVER WALLS AND CEILINGS AT:

LEFT WING: COMPLETE INCLUDING RC CHANNEL

CENTER SECTION: COMPLETE

RIGHT WING: 4TH FLOOR INCLUDING RC CHANNEL; 3RD FLOOR COMPLETE INCLUDING RC CHANNEL;

2ND FLOOR COMPLETE; SHEAR WALLS #4 & #6 FIRST LAYER;

1ST FLOOR UNITS EXCEPT EQUIPMENT GROUNDS NOT CONNECTED; CORRIDOR GARAGE SIDE OK TO ONE-SIDE; CORRIDOR UNIT WALL OK TO INSULATE; SHEAR WALL AT EAST END OK FOR OSB; 1ST FLOOR CORRIDOR, GARAGES **INCLUDING RC CHANNEL;**

Partial Correction:

2 Misc

OK TO COVER WHEN READY LIGHT-GAUGE STEEL FRAMED CEILING FUR-DOWNS AT:

LEFT WING: COMPLETE

CENTER SECTION: COMPLETE

RIGHT WING: 4TH FLOOR;

Comments: