

Inspection Summary

Permit #: PRSITE20193328, Development - Site
LOT 10 STREETS OF WEST PRYOR
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|---|-------------|----------|----------------------------|
| DE - Sanitary Sewer Construction Inspection | Joe Starlin | Partial | Tuesday, February 18, 2020 |

Informational

1 1-9-20 They have cut in a wye and they have one stick on pipe installed at this time. They will be backfilling due to weather.

Informational

2 1-15-20 They have poured the trench check for the sanitary line.

Informational

3 1-15-20 2:40pm They have poured the trench check for the sanitary line. They will be covering it due to weather.

Informational

4 Joe Starlin 01/21/2020 11:24 AM They are breaking rock at this time to install sanitary line.

Informational

5 1-21-20 3:21pm They have dug down to the main and connected the wye and are now digging out for sanitary service line.

Informational

6 1-27-20 Dirt Movers are not on site today to install sanitary line.

Informational

7 2-10-20 8:55am Dirt Movers are digging out for the grease traps.

| | | | |
|---|-------------|---------|----------------------------|
| DE - Water Line - Construction Inspection | Joe Starlin | Partial | Tuesday, February 18, 2020 |
|---|-------------|---------|----------------------------|

Informational

1 12-30-19 10:21am They have installed approximately 60ft of waterline and poured kickers

for two forty fives. They are now back to hammering on rock.

Informational

- 2 1-2-19 2:42pm They have the fire line ran out of the building approximately 30ft. They have approximately 40ft of waterline installed and are getting ready to install a 45 and twenty feet of DIP. They have the right amount of rock and tracer wire.

Informational

- 3 1-3-2020 9:22am They have installed approximately 40ft of waterline. Along with the DIP pipe.

Informational

- 4 1-3-2020 2:10pm They have a total of 80ft installed and are backfilling with rock and dirt. Tracer wire is in place and they are laying tracer tape.

Informational

- 5 1-6-2020 They have installed approximately 60ft of waterline along with a fire hydrant and valve. They will be pouring thrust blocks at a later date.

Informational

- 6 1-7-2020 9:04am They are installing there last stick of pipe for the waterline. They will be pouring thrust blocks at 12 noon. They have tracer wire in place and plenty of rock. They are backfilling and using tracer tape. 2:17pm They have poured the thrust blocks and will backfill tomorrow.

Informational

- 7 1-14-20 10:20am With the water line complete at 9am we started flushing out the chlorine. 11:30am They have flushed the chlorine out and we will pull samples tomorrow.

Informational

- 8 All samples pulled have passed.

Informational

- 9 2-11-20 11:21am I gave the contractor a detail for the meter pit. They are waiting for the water department to show up for water taps.

Informational

- 10 Joe Starlin 02/18/2020 11:11 AM Steve Robbins inspected the meters and pits after they were installed. 2-13-20.

Comments:
