

# Inspection Summary

Permit #: PRSUBD20200031, Development - Subdivision

Address: 6 NW ORCHARD ST, LEES SUMMIT, MO 64063 10 NW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Invert	Steve Robbins	Passed	Friday, February 28, 2020

Informational

1 The inverts for the 2 MH's that were installed have been poured.

DE - Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Friday, February 28, 2020
--	---------------	---------	---------------------------------

Informational

1 MH -2 has been installed, wrapped and has been backfilled. The service line have been connected with wyes, they have anodes, tracer wire and the trench checks have all been poured. All the 8" pipe have been installed and has been backfilled. We will be able to do the testing on Monday March 23.

Comments: