



1100 W Cambridge Circle Drive  
Suite 700  
Kansas City, Kansas 66103  
913.627.9040

2121 Moodie Road  
Lawrence, Kansas 66046  
785.856.9600

2011 NW Topeka Blvd  
Topeka, Kansas 66608  
785.270.6447

## DAILY FIELD REPORT

CLIENT: Pearl Real Estate Company  
919 N East Street  
Indianapolis, Indiana 46202

PROJECT: Summit of West Pryor  
Apartments  
Lee's Summit, Missouri

ATTN: Brad Richey

DATE: 2/14/20

WEATHER: Fair

CFS  
PERSONNEL: A. Goodhope, P.E. / A. Heaton

TEMPERATURE: 6-20

REPORT #: 19-1125-dr- 80

### TYPE OF SERVICE BEING PERFORMED

OTHER STRUCTURAL STEEL

**DEVIATION FOUND: NO**

**DEVIATION CORRECTED:**

**ORIGINAL DEVIATION DATE:**

### WORK ACCOMPLISHED THIS DATE:

- Observed the number of shear studs welded to the 1st Floor beams in most of Area E. The number of sidelap fasteners and Hilti pins could not be verified due to the accumulation of snow and ice in the flutes of the deck. The number of shear studs installed matched the quantity of studs shown on the Structural Drawings dated 07/29/19 with few exceptions. The deck was marked with red paint where shear studs were missing. We "pinged" the shear studs to ensure sufficient welding to the beams. A few studs were found to have insufficient welds, and were marked with red paint. [Work-in-Progress.]
- Inspected bolted connections at the 1st Floor level between Lines 8 and 11. Loose nuts were observed on beam-to-beam connections at 10.6-C.5 and 10.9-C.9. A missing bolt was observed at a beam-to-column connection at 11-E due to interference from the bottom flange of a perpendicular beam. [Requires input from the EOR.] Missing nuts were observed on a column cap plate-to-beam connection at 10-A. (See Photos #1 and #2.) [Requires input from the EOR.] The bearing plate for the beam at 10.4-A was not bolted to the CMU wall yet, and the plate was not seated in a full bed of grout. The beam was not centered on the bearing plate. (See Photo #3.) [Work-in-Progress.]