

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192551
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John Jackson	Partial	Wednesday, March 04, 2020

Informational:

1 Misc

Water pipe encasement concrete will be onsite around 5:00 pm.
Contractor will take pictures of water pipe encasement for files and reports.

Informational:

2 Misc

Contractor (CP Constrution) installed approximately 400' of 8" PVC on line 2 from Sta. 10+00 to 14+05. A 22 deg 8" Bend was installed at Sta. 14+03.82 on (line 2) 2/28/20. Contractor will continue work next week.

Informational:

3 Misc

Contractor (CP Constrution) installed approximately 330' of PVC on line 2 from Sta. 14+05 to 17+35 as per construction plans on 3/2/20 to 3/3/20. 3/4/20 Contractor continued to installation of of 12" and 8" water line by installing risers on Fire Hydrants on Lines 1&2. Contractor will pre construct fittings for tie-in on 20" water main scheduled for 3/5/20.

Comments: