

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840
NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	Joe Starlin	Partial	Thursday, December 05, 2019

Informational:

1 Misc

12-3-19 At 1pm John Jackson did a proof roll and failed three spots on the road at the west end of the site. They made corrections. Joe Starlin did a second proof roll at 4:30pm. Two of the three spots failed again. We will perform a third proof roll on 12-4-19 in the afternoon.

Informational:

2 Misc

12-4-19 We proof rolled the west side corrections and are now going to the north side of the site to proof roll the east west road that leads to Pryor. Everything east of C-1 manhole has failed and will need corrections.

Informational:

3 Misc

12-5-19 7:53am We are waiting on the truck for a proof roll. The truck was to be on site at 7:30am and is not on site.

Informational:

4 Misc

12-5-19 7:53am We are waiting on the truck for a proof roll. The truck was to be on site at 7:30am and is not on site. 8:05am We proof rolled from C-1 manhole down to Pryor rd. Mike with CFS was on site for the proof roll. There are to be two corrections made at the east side of the storm inlets by Pryor rd. They are going to dig out approximately 3 inches of base and add more asphalt base in these areas. Mike thought this would be the best solution. Mike will also be witnessing this correction and may do testing.

Comments: